COMPLETION REPORT

1	Name of the work	*Improvements to Road & Drains at Abbigere near old Watch Factory, Ward No. 12, Shettyhalli Sub-Division*
2	Sanctioned Estimate No. & Date	—
3	Head of Account which is chargeable	P-1771-
4	Instrument Order NO. & Date	42/13-14 dt 12.07.2013
5	Name Of Contractor	*Sri. Aswath Narayan, No. 106, Jalahalli, Bangalore 560 013.*
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	289 days
7	Measurement recorded in	179305/1 to 179309/1 MB NO:-1794/13-14
8	Check Measurement of the Asst	1794/13-14 179305/1 to 179309/1
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	Ravi. N.K.
	b) Asst. Exe Engineer	Ramachandramurthi. S.M.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
1950,000/-	1910455/-	—	39545-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K.
ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER 31/5
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.